



United States Department of the Interior
NATIONAL PARK SERVICE
DENVER SERVICE CENTER
755 Parfet Street
P.O. Box 25287
Denver, Colorado 80225

COMPLIEE NAT'L MON
RECEIVED
COMPLIEE NATIONAL MONUMENT
1983 DEC -5 AM 10:08 Initial/Date

IN REPLY REFER TO:

November 25, 1983

A2621 (TSE-DSC)

Memorandum

To: Regional Director, Southeast and Southwest Region

From: Assistant Manager, Southeast/Southwest Team, DSC

Subject: Annual Report - FY 83

☒	Superintendent	3/12/80
☐	Supt. Sec.	
☐	Adm. Assistant	
☐	Chief, I&RM	
☐	Maintenance	
☐	Archeologist	
☐	Interpretation	
☐	Law Enforcement	
☐	All Personnel	
☐	Draft Memo	
☒	Reply Memo	
☒	Route Memo	
☒	File	

Here is my report of accomplishments by TSE during FY 83 on your behalf. DSC Manager Galvin's overall report will follow.

Personnel and Organizational Management

Retirements: Don Marley, Chief of the Branch of Construction, retired after a very successful and dedicated NPS career; Project Supervisors Fred Spencer and Vilhelm Krauklis also retired.

Resignations: Archeologist Dave Stuart (accepted a position with the Ventura, California Department of Parks & Recreation), Landscape Architect David Bishop (now on the University of Georgia faculty), and Secretary Lael Cleys.

Reassignments: Project Supervisor Ted Hillmer transferred to Colonial NHP. Secretary Sherri Scherrer is now at Isle Royale NP. Carpenter Jim Gilbert was reassigned from Williamsport Training Center to TSE and duty-stationed at Vicksburg. Project Supervisor Edward Miller was reassigned from TNE to TSE and duty-stationed at Natchez Trace Parkway.

Key Promotions and Recruit Actions: Mose Smith was selected and promoted to team's chief engineer and Tony Neidecker was recruited from Bureau of Reclamation to fill in behind Mose as team electrical engineer. Landscape Architect Joanne Hartman was promoted. Juanita Lobato joined the team as program clerk and Mike Bureman as historian and compliance specialist, both formerly with the DSC's late Legislative Compliance Division. Vernon Tancil joined the team as a rehired annuitant and research historian at Martin Luther King NHS. Archeologist Judy Shafer was detailed from the Office of Surface Mining to DSC for assignment to a very sizable technical assistance project for the Corps of Engineers. Landscape Architect Hugh Duffy was hired and assigned to field-located position at Buffalo National River. Bonnie Granville and Majel Root were selected for and promoted to secretarial positions for the Branches of Planning and Design, respectively.

Miscellaneous actions: Don Follows was granted a second year of academic LWOP to complete his Master's degree at the University of Alaska. Civil Engineer Gary Anderson was granted SWOP to complete work toward a degree in electrical engineering. Three more professionals (Randy Fong, Joanne Hartman, Russ Virgin) passed registration examinations, to join the extensive list of TSE registered professionals listed. In addition, Tom McGrath received his NCARB certification.

Architects

Andrew Barton
Frank Huntsman
Larry Kilborn
Dick Kusek
Tom McGrath
George Thorson
Randy Fong

Engineers

Ed Boggs
Dave Caselli
Paul Gidlund
Elmer Hernandez
Mose Smith
Barry Welton
Steve Hart
Jerry Telle

Landscape Architects

Fred Babb
John Bright
Bob Budz
Bob Chamberland
Tom Dall
Kate Gavan
Jeff Heywood
Gary Hurelle
Gary Johnson
Jon Larson
Rick McCollough
John Murphy
Bob Schreffler
Bob Steinholtz
Larry Walling
Bob Welch
Russ Virgin
Joanne Hartman

Other DSC teams are following the example set over three years ago by abolishing their Cultural Resources Branches as part of DSC's realignment and management efficiency response.

As the volume of work diminished on Gunboat Cairo, surplus manpower and shop/time were applied to other cultural resource preservation work at Fort Jefferson, Fort Davis, Jean Lafitte, Bandelier, Vicksburg (Shirley House). Gulf Island, Guadalupe Mountains, Castillo De San Marcos, and San Antonio Missions. All of these additional projects were performed at the request of and funded by the benefitting park and region.

PROJECT MANAGEMENT

Project managers have been assigned to all active, multi-year projects and all Service-wide priority projects in accordance with the following list:

Southeast Region

Schreffler

BLRI 105 NATR 114
BLRI 373 NATR 127
BLRI 132 NATR 132
CAHA 196 NATR 133

Thorson

CASA 116
FODA 102
FOJE 103
FOMA 104

Zenisek

BISC 104
CANA 107, 109
GRSM 314
GUIS 105

GAHA 197	NATR 154	FOSU 102	GUIS 112
CHCH 148	NATR 102	FOSU 105	GUIS 120
CUGA 139	NATR 236	FOSU 125	
FOOT 109	NATR 239	MALU 102	
GRSM 266	NATR 241	VICK 101	
GRSM 313	NATR 300		
GRSM 282			
GRSM 315			
GRSM 318			
GRSM 323			

Southwest
Region

<u>Schreffler</u>	<u>Thorson</u>	<u>Zenisek</u>
BIBE 223	AZRU A11	AMIS 124 GUMO 111
CHCU 114	BAND 224	BIBE 102 HOSP 188
CHCU 139	BAND 214	BIBE 113 HUTR A40
WUPA 103	FODA 101	BIBE 184 JELA 114
	FODA 170	BIBE 232 PAIS 156
	FOSM 104	BUFF 164
	FOSM 113	BUFF 185
	HOSP 145	BUFF 186
	HOSP 172	CAMO 136
	JELA A18	CHIC 156
		CHIC 197

Planning Projects: These projects and cultural resource studies which are unrelated to immediate, near-future construction are the responsibility of the Chief, Branch of Planning, and the assigned team captain.

Other Agency Assistance: TSE provided significant support to other agencies in the cultural resources field again in FY 83, undertaking three important projects. Two projects were for the Corps of Engineers---an historic architecture job on level I resources at Fort Monroe, Virginia and Lower Mississippi River Historic study. Both continue into FY 84. The former is under Project Manager Thorson's supervision; the latter, Historian Jerry Greene's. Thorson is also managing a preservation project at White Sands Missile Ranch---restoration of the McDonald Ranch House and stabilization of outbuildings, another level I cultural property, and one in which the National Park Service has long held an interest.

Trails: Trails projects were undertaken at Chaco Culture, Guadalupe Mountains, Mammoth Cave, and Blue Ridge mainly by team trails specialists Jack Dollan and Bob Steinholtz. Steinholtz also was coordinator for the third, team-initiated, Service-wide trails training course, planned in FY 83 and conducted in early FY 84 at Rocky Mountain National Park.

Post-Construction Evaluation: Projects undertaken prior to formalizing the project management system remain the responsibility of Engineering Technician Larry Moore under Acting Construction Branch Chief Ed Bogg's supervision.

PROJECT ACCOMPLISHMENTS

During FY 82 we completed the following projects (some may still be shown incomplete in PARMs due to undelivered orders, etc.):

Southeast

BICY	GMP/DCP
BISC	GMP/DCP/Wilderness
BLRI	2H Trails Drwgs and Specs (PH I)
	2H9 Bridges and Parking Area Drwgs and Specs
	Linville Falls Contract Station Comprehensive Design
	Linville Falls Contract Station Drwgs and Specs
	Folk Art Center Claims Settlement
	Peaks of Otter Sewage System Post-Con Evaluation
	Litigation Support--Floyd County Electrical Transmission Line
BUIS	Draft GMP and Public Involvement Documents
CANA	Draft Access Study
CANA	Apollo Beach Road Drwgs and Specs
CALO	GMP/DCP/FES/Draft Wilderness
CHCH	Administrative History
FOJE	GMP/DCP
	Restoration of Lighthouse Drwgs and Specs
	Pilot Restoration Project on Gunport
FOSU	Charleston Tour Boat Facility Drwgs and Specs
	Water System Connection to Mainland Construction
GRSM	Tremont Bridges Drwgs and Specs
	Deer Creek DCP/EA
GUIS	Fort Pickens Historic Resource Study
	Park Evaluation (GMP Addendum)
	Davis Bayou Visitor Center Construction
MALU	Engineering Evaluations of Three Bldgs
	GMP Public Document
NATR	Jackson Falls Comfort Station/Shelter Construction
	Pharr Mounds Comfort Station/Drwgs and Specs
	Colbert Ferry DCP
TUIN	Rehab Historic Buildings Post-Construction Evaluation
VIIS	GMP/DCP Draft and Public Involvement Documents

Southwest

AMIS	Pecos Canyon Utility System Drwgs and Specs
AZRU	Reroof Kiva Drwgs and Specs
BAND	Rehab Electrical and Utility System Drwgs and Specs
	Backgate/Upper Fijoles DCP
BIBE	Chisos Basin Rehab Curbs, Walks, Walls Construction
	Castolon Employee Quarters Post-Construction Evaluation
	Castolon Rehab Water System Drwgs and Specs
BUFF	Fence Old Mine Entrances Drwgs and Specs
	Fence Old Mine Entrances Construction
	Buffalo Point Campground Rehab Drwgs and Specs
CACA	Visitor Center Solar Project Drwgs and Specs
	Rehab Caverns Sewage Pumps Drwgs and Specs
CHCU	Gallo Wash Road Construction
	Tour Road Rehab Drwgs and Specs
	Final Joint Management Plan
	Draft GMP/DCP

CHIC	Rehab Administrative Building Electric System Drwgs and Specs
	Reconstruct Park Roads Drwgs and Specs
FODA	Rehab Historic Buildings Porches Drwgs and Specs
GUMO	Trails (Phase III) Construction
	Pine Springs Visitor Center Comp Design
HUTR	Rehab Roads, Bridge, Parking Area Drwgs and Specs
JELA	Rehab Electric System at Beauregard House Drwgs and Specs
	Barataria Visitor Use Facility Survey
	Barataria Visitor Use Facility Drwgs and Specs
LYJO	Fire Prevention and Security System Drwgs and Specs
	Expand Water System Drwgs and Specs
NAVA	Visitor Center Solar Heating Construction
PAIS	Reconstruct Main Road Drwgs and Specs
PERI	DCP/GMP
SWRO	Cultural Resource Survey Lower Mississippi River
	Various Fire Alarm Systems Drwgs and Specs
WWSA	Photovoltaic System on Dunes Comfort Station
WUPA	Fire Detection/Suppression System Drwgs and Specs
	Reconstruct Main Loop Road Drwgs and Specs
	DCP/GMP (including SUCR)

OTHER SIGNIFICANT ACCOMPLISHMENTS

I attended the 21st congress of the IFLA in Munich and chaired an ASLA International Affairs Task Force which produced an extensive evaluation report on the American Landscape architect and ASLA abroad.

CONSTRUCTION OBLIGATIONS

TSE was again well within our obligation targets, with award of the following 20 projects which totalled about \$26,800,000:

Southeast

BLRI/2H	Trails
BLRI/2H	2H9 (2 Bridges and 3 Pkg. Areas)
BLRI/PG	IF and Repaving
CANA/NB	Apollo Beach Road
GRSM/TR	Reconstruct 2 Bridges
GUIS/DB	Modify HVAC Systems
NATR/PG	Final Paving Section 3B and C
NATR/PM	Comfort Station/Shelter
NATR/3V	3v1 (Construct Parkway)
NATR/CF	Repairs to Tennessee River Bridge
NATR/3A	Final Paving

Southwest

AMIS/PC	Utility Systems
BUFF/BP	Rehab Campground
CACA/CV	Solar Energy at Visitor Center
CHCU/PG	Reconstruct Tour Road and Pave Entrance Road
CHIC/PG	Reconstruct Park Roads
GUMO/PG	Construct Trail System
HUTR/PG	Rehab Road, Parking and Bridge
PAIS/PG	Reconstruct Main Road
WUPA/PG	Reconstruct Main Loop Road

The following projects, while readied for advertising, were not awarded:


<u>Southeast</u>	FOOT/PG	Tunnel Lighting	Project cancelled; funds being reprogrammed.
	FOSU/PG	Tour Boat Facility	Final site still uncertain.
<u>Southwest</u>	JELA/BA	Const. Interp Fac.	One bid recollected and rejected; readvertising
	JELA/CH	Hist. Cemetery Wall	Jobs Bill Project obligate in Dec; await possible balance after other obligations.

In addition to those jobs in which DSC or FHWA is Contracting Officer, TSE provided design services on a number of your significant construction jobs funded from PRIP or other sources:

<u>Southeast</u>	BLRI/LF	Comfort and Contact Station, Utility, and Parking
<u>Southwest</u>	BIBE/CA	Rehab Water System
	BUFF/PG	Fence Old Mine Entrances
	CHIC/PG	Rewire Superintendent's Residence
	CACA/CV	Rehab Sewage Pump System
	JELA/CH	Rewire Beaugard House
	LYJO/RA	Expand Water System
	WUPA/PG	Install Fire Detec/Supp System
	AZTE/PG	Reroof Kiva
	BAND/FC	Rehab Windows in Historic Buildings
	FODA/PG	Restore Historic Roofs and Porches
	FOSM/PG	Restore Historic Commissary
	GUMO/PG	Stabilize and Preserve Historic Ranch

The enclosed DSC construction award report dated September 30, 1983, summarizes this activity for FY 83. The overall DSC award rate was about 85% equal to last year's, and the first time in the history of DSC that 80% has been exceeded in three consecutive years.

We enjoyed the opportunity to serve you again in FY 83 and I hope you will continue to provide us "feedback" on our performance so that we might better respond to your needs in FY 84.


John W. Bright

Enclosure

cc: Supts., Southeast and Southwest Regions

DENVER SERVICE CENTER CONSTRUCTION AWARD REPORT-DETAIL SHEET (AS OF 09/30/83)

PARK IFB TITLE-IFB NO.	Pkg. No(s) FUNDS FY	NET AVAIL CUR. FY	CURRENT ESTIMATE	S R	T E	P S	DATE TO SPECS.	BIDS ADVERT	BIDS OPENED	DATE OF AWARD	LOW BID/ AWARD AMT	(OLD SWP NO.)/ SWP NO./ CONTRACTOR/ CONTRACT NO.

SOUTHEAST REGION

Blue Ridge Parkway

Grade, Drain, Base, Str., Trails Portion- 2H8 IFB 5140-83C	105 LI	82	443,000	292,631	A	ADV	03/14/83 04/25/83 04/22/83 (83-037)	04/11/83 05/23/83 05/27/83	05/10/83 06/23/83 06/27/83 07/28/83	05/27/83 07/22/83 08/31/83 08/16/83	186,062	Stalcup & Finaley Const. Co. CX-5000-3-9004
---	-----------	----	---------	---------	---	-----	--	----------------------------------	--	--	---------	--

NOTE: Previously day labor. Supt. has cleared for contracting. SER approved const. drawings.

Const. 2 Bridges & 3 Parking Areas, 2H9 IFB 5140-83B	105 FLHP	83	2,290,000	2,100,000	A	ADV	FRWA 02/10/83 03/10/83 05/12/83 05/26/83 06/23/83 06/21/83	03/10/83 04/07/83 06/09/83 06/23/83 07/21/83 07/28/83	03/31/83 05/05/83 06/30/83 07/21/83 08/18/83	2,485,069	192.0 Crowder Const. Co.
---	-------------	----	-----------	-----------	---	-----	--	--	--	-----------	--------------------------------

NOTE: FY83 Congressional add-on. Possible supplemental funding from FLHP. Includes Linville Falls parking area. FRWA is Contracting Officer.

Canaveral NS

Const. Comfort Fac., Access Road & Pkg. IFB 5180-83A	107 FLHP	83	862,000	863,108	A	ADV	08/01/83 08/08/83 08/05/83 (83-085)	08/22/83 09/22/83 09/21/83	09/30/83	818,300	Halifax Paving, Inc. CX-5000-3-9005
--	-------------	----	---------	---------	---	-----	--	----------------------------------	----------	---------	---

NOTE: Estimate of \$1,088,828 includes base bid and additives.

DENVER SERVICE CENTER CONSTRUCTION AWARD REPORT-DETAIL SHEET (AS OF 09/30/83)

REPORT: SUMMARY SHEET (AS OF 09/30/83)													(OLD SWP NO.)/
C O T--DATES ARE ESTIMATED UNLESS UNDERScoreD													SWP NO./
L O T--													CONTRACTOR/
A N Y													CONTRACT NO.
PARK IFB TITLE-IFB NO.	Pkg. No(s)	FUNDS FY	NET AVAIL CUR. FY	CURRENT ESTIMATE	S	T P	DATE TO SPECS.	BIDS ADVERT	BIDS OPENED	DATE OF AWARD	LOW BID/ AWARD AMT		
<u>Fort Sumter NM</u>													
Charleston Tour	105	78	4,097,000	1,448,000	C	ADV	07/11/83	08/15/83	09/14/83	09/30/83		(8.0)	
Boat Facility	LI						09/12/83	10/11/83	11/10/83	12/09/83			
IFB 5430-82B													
NOTE: Project and site still undecided.													
<u>at Smoky Mountains</u>													
Reconst. Two Bridges	266	83	1,130,000	535,000	A	8a	FHWA	03/15/83	04/14/83	05/06/83	<u>610,067</u>	19.0	
IFB 5460-83A	FLHP							04/14/83	05/12/83	06/09/83		Blue Ridge	
								To SBA 04/21/83	06/23/83			Structure Co.	
NOTE: Park arranging to close													
Envir. Cntr. 6/1/83 to 10/31/83.													
FHWA is Contracting Officer.													
<u>Gulf Islands NS</u>													
Modifications to	120	82	9,163	9,163	A	ADV				05/11/83	<u>9,163</u>	Weaver & Sons,	
HVAC, Oper. Hq. Bldg.	LI											Inc.	
Davis Bayou												CX-5000-3-9002	
RFP 5320-83A													
<u>Natchez Trace Parkway</u>													
Final Paving -	132	82	2,280,000	2,250,000	A	ADV	FHWA	01/04/83	02/03/83	03/03/83	<u>2,511,625</u>	.9	
Sections 3A, 3B, 3C	LI							01/27/83	02/24/83	03/24/83		Hoover, Inc.	
IFB 5570-82F								02/10/83	03/10/83	04/07/83		CX-5000-3-9003	
								<u>03/17/83</u>	04/14/83	05/12/83			
									<u>05/05/83</u>	06/02/83			
										<u>06/13/83</u>			
Const. Comfort Sta./	134	82	168,000	168,000	A	ADV	<u>10/20/82</u>	<u>12/20/82</u>	<u>02/01/83</u>	02/18/83	<u>117,275</u>	Hays Company	
Shelter, Pharr Mounds	LI						(83-001)			<u>02/23/83</u>		CX-5000-3-9001	
IFB 5570-83A													
NOTE: Savings from FY82 award.													

*In accordance with FPR, Title 41, Part 1-18.108, disclosure of information contained in the "Current Estimate Column" of this report shall be limited to Government personnel whose official duties require knowledge of the estimate."

DENVER SERVICE CENTER CONSTRUCTION AWARD REPORT-DETAIL SHEET (AS OF 09/30/83)

PARK IFB TITLE-IFB NO.	Pkg. No(s)	FUNDS FY	NET AVAIL CUR. FY	CURRENT ESTIMATE	S	T P	DATE TO SPECS.	BIDS ADVERT	BIDS OPENED	DATE OF AWARD	LOW BID/ AWARD AMT	(OLD SWP NO.) /
												CONTRACTOR/ CONTRACT NO.
Sec. 3V; Const. 10.8 Miles of Parkway IFE 5570-83B	114	83	6,870,000	6,870,000	C	ADV	FHWA	05/05/83 07/14/83 08/25/83 08/18/83	06/02/83 08/11/83 09/22/83 09/15/83 <u>09/22/83</u>	06/30/83 09/08/83 <u>09/30/83</u>	<u>6,194,464</u>	75.0 Patterson Limited

NOTE: FY83 Congressional add-on.
FHWA is Contracting Officer.

STATUS REPORT
 FLHP, JOBS BILL AND ONPS PRIP DESIGN (AS OF SEPTEMBER 30, 1983)
 DSC RESPONSIBILITY THROUGH DESIGN PHASE ** FY 83

Park/Title	Pkg. No.	Constr. Amount Avail.	Engr. Est.	Project Manager	Design Start Date	Date to Specs	Printing of Specs By	Printing of Draw- ings By	Date to Region or Park	Comp. By	Fund Source
------------	-------------	-----------------------------	---------------	--------------------	-------------------------	------------------	----------------------------	---------------------------------	------------------------------	-------------	----------------

SCOUTHEAST REGION

<u>Blue Ridge</u> Replace Comf. Sta., Util, & Prkg., L.F.	279	250,000	280,000	Schreffler	3/82	<u>07/20/83</u> (83-076)			<u>07/25/83</u>		ONPS
---	-----	---------	---------	------------	------	-----------------------------	--	--	-----------------	--	------

NOTE: Design complete.

<u>Blue Ridge</u> Sec. 1F & G, Repave 19 mi. Parkway & Otter Creek Road	389	1,800,000	1,800,000	Schreffler					<u>09/28/83</u>		FLHP
--	-----	-----------	-----------	------------	--	--	--	--	-----------------	--	------

** These are projects for which a region or a park will be Contracting Officer. All projects for which DSC is Contracting Officer are included in the monthly construction award report.